

## GRS Cooperative Schools

Gorham, NH

### MEETING NOTES

Date: **September 2, 2008**

Present: Paul Bousquet, Pauline Plourde, Keith Parent, ~~Karen Cloutier~~, David Goyette (SAU 20), Chad Miller, Paul Partenope, Ben Mayerson, Jo Carpenter, ~~Gil Eaton (Clerk)~~, ~~Tim Long~~, Bob Beaulieu, Luke Salome, ~~Nick Byars (Meridian Construction)~~, ~~Ed Gibson~~, David Laurin (Banwell Architects)

cc: SAU 20, Eaton, Lee Carroll, HEB, Allied Engineering, R. Eichler, Meridian, Banwell

Action		Item
	1.	<b><u>Schedule / Progress:</u></b>
		Underslab rough-in at science area. Slab pour this week. Roof at science. Gym lights rough in. Paving next week.
	2.	<b><u>Scope of Work:</u></b>
		Additional work will include new gym floor at high school and new bleachers. \$141,000 available.  Contour Seats for Permanent Bleachers: <b>Awaiting pricing from R H Lord.</b>
	3.	<b><u>Submittals:</u></b> <b>Waiting on gym equipment, folding partition, window shades.</b>
	4.	New pair of doors with entrance hardware and ½-light glass kits to be added at Science Corridor. Pricing pending.
	5.	Pricing pending for 3' x 6' entrance grate at double doors, Corridor 128 near science classrooms.
Allied	6.	Advise on existing radiator located in conflict with position of cmu wall at Girls locker area room 217D. <b>Radiator removed. Allied to respond with direction.</b>
Meridian	7.	<b><u>GMHS Sprinkler Room:</u></b> <b>Door to sprinkler room should swing out to allow for working clearances. Meridian to review if existing door can be re-worked.</b>
Banwell	8.	<b><u>GMHS Windows:</u></b> <b>DL to prepare sketch showing replacement windows where low roofs interfere with existing window sills. 17 windows affected.</b>
Banwell / HEB	9.	<b><u>GMHS New Stairs:</u></b> <b>DI to review base plate install at new stairs and suggest revision to avoid trip hazard.</b>

Meridian	10.	<b>Sprinkler Heads:</b> Luke will propose a cost to install pop down sprinkler heads at the corridor outside the gym and the new corridor at the science wing.
Meridian	11.	<b>Asbestos:</b> Pauline requested a statement from Meridian stating the project is asbestos free.
Goyette	12.	<b>Door Hardware:</b> Dave Goyette to call local lock supplier to assist with hardware supplier for Meridian. Need cylinders.
	13.	<b>Roof / Abatement:</b> Will meet next week at 1:30 to review damage from roof leaks. A-Best and Desjardins on site.
	14.	<b>GMHS Gym:</b> Met on site after the meeting to review gym equipment installation with installer. Backboard at North end will be wall mounted as will side courts. Main court backboard will fold up. Adjustable backboards not required on any boards. Control pad will be installed just inside the new opening to the locker room. No key switches, just touch pad.  Reviewed folding partition at Tech area. No pass door will be installed as the there is not enough head room. A new door will be installed in the permanent wall.
	15	<b>Meeting Schedule:</b> Next meeting: Sept. 9at 1:00 at the SAU downstairs conference room.