

GRS Cooperative Schools

Gorham, NH

MEETING NOTES

Date: **August 26, 2008**

Present: Paul Bousquet, Pauline Plourde, Keith Parent, ~~Karen Cloutier~~, David Goyette (SAU 20), ~~Chad Miller~~, Paul Partenope, Ben Mayerson, Jo Carpenter, Gil Eaton (Clerk), Tim Long, Bob Beaulieu, Luke Salome, ~~Nick Byars~~ (Meridian Construction), Ed Gibson, David Laurin (Banwell Architects)

cc: SAU 20, Eaton, Lee Carroll, HEB, Allied Engineering, R. Eichler, Meridian, Banwell

Action		Item
	1.	<u>Schedule / Progress:</u>
		Key Dates: Faculty back August 26 th . Students back 9/2/08
	1.1	<u>GMHS:</u> Bob reports they are all set for Friday. Painter will be on site all weekend. New sewer work underway at parking lot. Roof work ongoing. Should be on science area by Thursday. Elect. rough in. Pilasters at gym. Fire Alarm test went well. School ok to occupy.
	1.2	<u>Ed Fenn:</u> Elec. Finish at kitchen area. Room 12 and 12 A corrective work complete.
	2.	<u>Scope of Work:</u>
		Additional work will include new gym floor at high school and new bleachers. \$141,000 available.
R H Lord		Contour Seats for Permanent Bleachers: Awaiting pricing from R H Lord.
	3.	<u>Electric at Ed Fenn:</u> - Awaiting pricing for added outlets. – Submitted. - Awaiting pricing for Exterior Emergency Lighting. – Pending. - D. Goyette requested GFI outlets to be added at Boys & Girls Toilet Rooms – E. Gibson will write a description. Submitted.
	4.	<u>Submittals:</u> Waiting on gym equipment, folding partition, window shades.
	5.	New pair of doors with entrance hardware and ½-light glass kits to be added at Science Corridor. Pricing pending.
	6.	Pricing pending for 3' x 6' entrance grate at double doors, Corridor 128 near science classrooms.
Goyette	7.	Pricing pending for security cameras.

