

## GRS Cooperative Schools

Gorham, NH

### MEETING NOTES

Date: **September 16, 2008**

Present: ~~Paul Bousquet~~, Pauline Plourde, ~~Keith Parent~~, ~~Karen Cloutier~~, David Goyette (SAU 20), ~~Chad Miller~~, Paul Partenope, Ben Mayerson, Jo Carpenter, Gil Eaton (Clerk), Tim Long, Bob Beaulieu, Luke Salome, ~~Nick Byars~~ (Meridian Construction), ~~Ed Gibson~~, David Laurin (Banwell Architects)

cc: SAU 20, Eaton, Lee Carroll, HEB, Allied Engineering, R. Eichler, Meridian, Banwell

Action		Item
	1.	<b><u>Schedule / Progress:</u></b>
		Demo at gym floor complete. Nailing existing subfloor. Starting on Plywood subfloor. Masonry at science, Stud walls at science Sprinkler at science Installing metal roof edge Hardware install almost complete Light fixture delivery still on schedule
	2.	<b><u>Scope of Work:</u></b>
		Additional work will include new gym floor at high school and new bleachers. \$141,000 available.  Contour Seats for Permanent Bleachers: Awaiting pricing from R H Lord.  DL obtained a budget price from Interkal for \$21,500 furnished and installed. Existing benches would need to be removed and the existing risers would need to be painted. Does not include a cost for installing railings.  <b>DL forwarded a budget price, finally, from R H Lord. ( slower than my meeting notes).</b>
	3.	<b><u>Submittals:</u></b>
		Waiting on gym equipment, folding partition, window shades.  <b>Gym equipment returned. Folding partition reviewed last week- new wall color selected – Pepper # 027. Smoke Gray trim.</b>
	4.	Advise on existing radiator located in conflict with position of cmu wall at Girls locker area room 217D. Radiator removed. Allied to respond with direction. <b>Allied responded. DL to forward info.</b>
<b>Meridian</b>	5.	<b><u>GMHS Sprinkler Room:</u></b> Door to sprinkler room should swing out to allow for working clearances. Meridian to review if existing door can be re-worked.
	6.	<b><u>GMHS Windows:</u></b>

